

# AIR/TAK

## Compressed Air System Products

107 W. Main Street, Worthington, PA 16262  
 Phone: 724-297-3416 Fax: 724-297-5189  
 URL: <http://www.airtak.com> e-mail: [airtak@airtak.com](mailto:airtak@airtak.com)

<b>CHECKLIST FOR SD OR SRD REFRIGERATED AIR DRYERS</b>
--

- |  | OK                       | NOT<br>OK                |
|--|--------------------------|--------------------------|
| 1. Check dryer for damaged cabinetry.  | <input type="checkbox"/> | <input type="checkbox"/> |
| 2. Check the refrigerant analyzer gauge reading. It must be reading a positive pressure. It should be no lower than 100# on a 60°F day for R-22 refrigerant and 57# on a 60°F day for R-134a refrigerant. Please note that this gauge is a compound gauge. Be sure to read the PSIG scale. | <input type="checkbox"/> | <input type="checkbox"/> |
| 3. Are the temperature gauge(s) registering a temperature?   | <input type="checkbox"/> | <input type="checkbox"/> |
| 4. Are the air pressure gauge(s) reading zero?   | <input type="checkbox"/> | <input type="checkbox"/> |
| 5. Does your plant voltage match the required voltage on the dryer data tag?   | <input type="checkbox"/> | <input type="checkbox"/> |
| 6. Have you read the Operation Instruction Manual provided?  | <input type="checkbox"/> | <input type="checkbox"/> |

**DO NOT** place the air dryer in service unless you are able to check OK for each of the above items.

Notify the freight carrier and Air/Tak immediately of any problems.